

PROGRESS LOG FOR BLOSSOM SOCCER PRACTICE FIELDS (UPDATED MONTHLY)

ENGINEERING SURVEYS	COMPLETED	May-05
STORMWATER PLAN	COMPLETED	May-05
TREE REMOVAL PLAN	COMPLETED	Aug-05
SILT FENCE	COMPLETED	
GRADING OF FIELDS	COMPLETED	16-Mar
IRRIGATION BIDS	UNDER WAY	DUE MARCH 21
IRRIGATION/SPRINKLER/PVC	APRIL-MAY	NEED TO ISSUE WORK
PARKING LOT	TO START MARCH 21	EVANS AND EVANS CONSTRUCTION
DRIVEAWAYS	TO START APRIL 2	EVANS AND EVANS CONSTRUCTION
SAWS METER AND HOOK UP	UNDER WAY	PAPERWORK APPLIED TO SAWS
SEEDING/TURF	MAY	FACILITIES COMMITTEE EVALUATION PE
FENCING	JUNE	NEEDS NEW BIDS AND SPONSORS
LIGHTING/PHASE 2/FALL	RESEARCH UNDERWAY	TALKING WITH 4 DIFFERENT COMPANIE:

FOR ANY UPDATES PLEASE CONTACT:

KEVIN PORTECK
VICE PRESIDENT OF FACILITIES
kporteck@aol.com

MARCO A. BARROS
PRESIDENT
marcotourism@stic.net